

Submittal Checklist

C) for service laterals

Job#: Applicant excavated and backfilled CUCs **Project:** Clean Utility Corridor (CUC) for service laterals

, , , , , , , , , , , , , , , , , , , ,				1.1			
General Requirements	Complete	Steel	Complete	HDPE	Complete	PVC	Complete
Competent Person		Welder Certs		Fusion Tech Certs		PVC Pipe	
Flushing and Chlorinating Plan		WPS for welding		Data Logger Calibration		Pipe Certs	
Discharge Permit		PCS Primer		HDPE Pipe		Pipe Fittings	
Class 1 Backfill		PCS Tape, 2" or 4"		HDPE Flange Adapters		Tracer Wire #12	
Class 2 Backfill		Holiday Detector		Backup Rings DR-7		Pipe Joint Lube	
Nuts, Bolts, Washers		Test Station Wire #8		HDPE Fittings			
Gaskets				Tracer Wire #12			
Mastic				Fusion Machine			
Eye Wash Station				Wax Tape			
G-05 Boxes				Wax Tape Primer			
Gate Pot Material							
Trench Marking Tape							
Sub Grade Certification							
Survey Cut Sheets							
Traffic Control Plan							
Site Safety Plan							
Osha Dig Permit							
USA Ticket							
City Permits							
Concrete for Kickers							
Regulatory approved CUC							
installation plan							
Qualified Environmental							
Professional							

## Notes:

Black items: EBMUD - District Area Service Center responsibility

Red items: Applicant's responsibility

Bold Red items: Applicant's responsibility to confirm with Regulatory Oversight Agency. EBMUD - Regulatory Compliance Office to confirm

plan and requirements for the District are met within the regulatory approved plans.